Final Inspection – Quality Control Inspection

Every unit reported as complete receives a final inspection led by a certified Quality Control Inspector, including an assessment of the energy audit (DOE WAP Quality Work Plan, WPN 22-4)

SAMPLE DOCUMENT – Fictitious house and household. Test results, bills, prices and costs are illustrative values, not customer data. Form pre-filled from the work order; fields are completed on site by the QCI.

Job / client	WX-2026-0147 · Mrs. A. Example (fictitious) · 45 Sample Street, Hamilton Township, NJ 08610 (fictitious)
Contractor	[Weatherization Contractor LLC] – subcontractor to the agency
Energy auditor	[Auditor Name]
Quality control inspector	[QCI Name], [BPI Home Energy Professional – Quality Control Inspector, cert. no.]
Inspection date	_____

1 Assessment of the energy audit

Item	Yes	No	Comment
Field data match the audit inputs (areas, existing R-values, equipment, lamp and appliance inventory)	☐	☐	_____
Audit tool inputs and outputs reviewed (billing data, calibration, measure costs and lives)	☐	☐	_____
Measures on the work order are those called for by the approved audit procedure (SIR ≥ 1 or H&S)	☐	☐	_____
H&S items are allowable and documented (incl. waiver where required)	☐	☐	_____

2 Installed measures

ID	Measure	Performance requirement	Verify	Pass	Fail
AS-1	Air sealing – attic bypasses and basement	Seal attic bypasses before insulating: top plates, plumbing stack and wiring penetrations, chimney chase (sheet metal and high-temperature sealant, maintain clearance to masonry), attic hatch weatherstrip. Basement: sill plate to foundation, utility penetrations. Guided by blower door; target listed under test targets.	Bypasses sealed as specified (photos); chimney chase sealed with non-combustible material and clearance kept	☐	☐
AI-1	Attic insulation to R-49	Attic insulation to R-49: U ≤ 0.021; 10.8 in. settled depth added (R-40 at R-3.7/in.), 1.6 lb/ft³ → 1,658 lb ≈ 67 bags of 25 lb	Coverage, thickness/density and finish as specified; photo record matches	☐	☐
WI-1	Wall insulation – dense-pack cellulose	Wall insulation – dense-pack cellulose: U ≤ 0.085; cavity volume 236 ft³ at 3.5 lb/ft³ (+10% waste) → 909 lb ≈ 37 bags of 25 lb	Coverage, thickness/density and finish as specified; photo record matches	☐	☐
RJ-1	Rim joist insulation and sealing	Rim joist insulation and sealing: U ≤ 0.065; 107 ft² × 2 in. = 214 board feet closed-cell SPF	Coverage, thickness/density and finish as specified; photo record matches	☐	☐
DS-1	Duct sealing – supply and return in basement	Seal return plenum, filter slot (cover), cabinet seams and panned joist returns with mastic and fabric; seal supply plenum and takeoffs. Re-test CAZ worst case with air handler on.	All listed seams sealed with mastic; filter slot covered; pressure pan at returns improved	☐	☐
WH-1	Low-flow showerhead 1.5 gpm	WaterSense showerhead 1.5 gpm; leave old showerhead with client only on request.	Low-flow showerhead installed, no leaks	☐	☐
WH-2	Water heater pipe insulation	Insulate first 6 ft of hot and cold pipe at the water heater (keep 6 in. clearance from draft hood/flue); verify setpoint 120–125 °F.	Pipe insulation installed, clearance to draft hood kept	☐	☐
LT-1	LED lamps	Replace remaining incandescent and CFL lamps with ENERGY STAR LED of equal lumen output.	LED lamps installed as listed, old lamps removed	☐	☐
RF-1	Refrigerator replacement (metered)	ENERGY STAR top-freezer, 18 cu ft, label ≤ 385 kWh/yr; haul away old unit to a certified recycler (refrigerant recovery), keep disposal receipt in client file.	New unit label kWh/yr as specified; recycling receipt for the old unit	☐	☐

SAMPLE

ID	Measure	Performance requirement	Verify	Pass	Fail
HS-1	Gas leak at furnace gas cock union	HVAC technician to remake union, leak-test all furnace connections with CGD and soap solution; occupant informed in writing	Installed and functional as specified	☐	☐
HS-2	Dryer exhaust duct	Install rigid metal duct, foil tape (no screws), exterior hood with damper; clean lint	Installed and functional as specified	☐	☐
HS-3	ASHRAE 62.2 ventilation – bath exhaust fan	Install the fan described under ventilation, duct to exterior (insulated duct in attic, roof or gable cap with damper), measure flow at both speeds	Installed and functional as specified	☐	☐
HS-4	Smoke and CO alarms	Install combination smoke/CO alarm in the hallway outside bedrooms and a CO alarm in the basement; explain operation	Installed and functional as specified	☐	☐
HS-5	Radon precautions	Airtight sump pit cover with sealed penetrations, seal slab cracks and floor penetrations	Installed and functional as specified	☐	☐
HS-6	Lead-safe work practices	EPA RRP lead-safe practices for drilling siding and any interior disturbance: containment, HEPA cleanup, cleaning verification, records	Installed and functional as specified	☐	☐

SAMPLE

3 Post-work testing

Test	Requirement	Result	Pass
Blower door	≤ 2,300 CFM50 (pre 3,400)	_____ CFM50	☐
Worst-case CAZ depressurization	≥ -3.0 Pa	_____ Pa	☐
Spillage at worst case – Gas furnace	stops ≤ 60 s	_____ s	☐
Flue CO, air-free – Gas furnace	≤ 400 ppm	_____ ppm	☐
Spillage at worst case – Gas water heater	stops ≤ 60 s	_____ s	☐
Flue CO, air-free – Gas water heater	≤ 200 ppm	_____ ppm	☐
Oven CO, as measured	≤ 225 ppm	_____ ppm	☐
Ambient CO	≤ 35 ppm	_____ ppm	☐
Gas leak re-test (all connections)	no leak	_____	☐
Bath fan airflow, continuous / boost	≥ 40 cfm / ≥ 50 cfm	_____ / _____ cfm	☐
ASHRAE 62.2 calculation updated with final CFM50	required Q_fan ≤ installed 40 cfm	_____ cfm	☐
Smoke/CO alarms test	operating	☐	☐

4 Client

Item	Done
Occupant shown fan controls, alarms and any new equipment; manuals left	☐
Work area clean; lead-safe cleaning verification passed	☐
Occupant satisfied / complaints recorded below	☐

5 Result

Result	
☐ PASS – all work meets the field guide; unit may be reported complete	
☐ FAIL – return to contractor; items: _____	re-inspection _____

_____ _____ _____

Quality control inspector – printed name QCI signature / date Client signature / date

certification no.

SAMPLE